EXTENSION OF TIME PROPOSAL

1	Name of Work	Loop to Roads and drains at Badavanahith' Road in Vipura Ward No. 09
2	Amount of Work Portion	Rs. 15.00 Lakhs
3	Estimated Cost	Est. Rs. 15.00 Lakhs
4	Name of Contractor	B. Ginish
5	Agreement No	296/2014-15
6	No and date under which work order issued	296/2014-15 Dt 06-02-2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	85%.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	19 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
W.09

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.